

Hernando DeSoto Habitat for Humanity

Tentative 2018 Fall Build Schedule
For New Construction Home
6325 Foxbriar Dr., Horn Lake, MS 38637
Please Note: All Workdays Start at 8:00 A.M.

Numbers in Parentheses—Approximate # of Volunteers Needed

September

- 8—Saturday, Workday #1—Framing (25)
- 15—Saturday, Workday #2—Framing (25)
- 22—Saturday, Workday #3—Roofing, Windows, Exterior Doors (25)
- 29— Saturday, No Work Scheduled—Rough-Ins by Subs

October

- 6— Saturday, No Work Scheduled—Rough-Ins by Subs
- 13—Saturday, Workday #4—Sand & Paint Interior Walls (15)
- 20—Saturday, Workday #5—Install Interior Doors, Trim, Paint (15)
- 21—Sunday, HomeRun for Habitat Fundraiser, 3:00 P.M., Snowden Grove
- 27—Saturday, Workday #6—Interior Finish Work (15)

November

- 3—Saturday, Workday #7—Interior Finish Work (15)
- 10—Saturday, Workday #8—Cabinets, Trim, Yard (15)
- 17—Saturday, Workday #9—Grounds—Landscaping & Sod Installation (25)
- 24—Saturday, No Work Scheduled—Thanksgiving Holiday Weekend

December

- 1—Saturday, Workday #10—Bath Hardware, Paint (10)
- 8—Saturday, Workday #11—Final Touch-Up, Cleaning, Floor Finish (10)
- 9—Sunday, Planned Home Dedication Service Date—2:00 P.M.